

## Acceptance Testing for Strength 501 Concrete Mixes

Airport:		Illinois Project:	
Pour			
Start Date:		Federal Project:	
Pour			
Finish Date:		Mix Design(s) Number:	
Lot Quantity:	Sq. Yds.	Yes	( )
Lot Quantity:	Cu. Yds.	Outlier: No	( )

## 1. Test Data

Lot-Sublot No.	Cubic Yard	28 Day Strength	
		Flexural	Compressive
<b>Mean (<math>\bar{X}</math>)</b>		<b>Standard Deviation (S)</b>	

## 2. Quality Indexes

$$Q_{(F)} = (\bar{X} - 650\text{psi})/S = \quad \quad \quad Q_{(C)} = (\bar{X} - 4000\text{psi})/S$$

### 3. Percent Within Limits (PWL)

PWL = \_\_\_\_\_ NOTE: PWL is obtained from Table 4.

**4. Pay Adjustment** (Table in Special Provisions)

PWL	% Adjustment
90-100	100
80-89.9	.50(PWL) + 55.0
65-79.9	2.0(PWL) - 65.0
Below 64.9	Note 1/ of Spec.

**5. Adjustment in Quantities (= % Adjustment x Lot Quantities)Sq. Yds.**

$$\text{Adjustment in Quantities} = \frac{\text{Total Quantity}}{\text{Adjusted Sq. Yds.}} \times \text{Total Quantity} = \text{Adjusted Sq. Yds.}$$

Resident Engineer: \_\_\_\_\_  
Contractor: \_\_\_\_\_