



Illinois Department of Transportation

Danville Main Street (US 136) from Pine Street to Collett Street

April 28, 2006

For the Week of April 30 to May 6, 2006

Storm sewer construction will be completed in the center of Main Street. It has reached College Street and it will be connected at the railroad tracks. Quincy, McDonald and College will be open at the end of the week.

The center turn lane is closed at the intersections and creates a side street closure, for left turning vehicles.

Pavement removal will begin on the north side of Main Street from the Stone Arch Bridge to Elizabeth Street. Access will either be provided from Main Street or other arrangements will be made. Buchanan Street will be left in place as long as possible. Once the pavement has been removed, earth will be removed for the new roadbed, 12" of gravel base will be laid and catch basins will be installed.

Westbound traffic will be moved to the south side of Main Street from Collett to Park Street in what was the eastbound passing lane. One lane each direction will now be next to each other in this area. Westbound traffic will be channeled back to the westbound driving lane near Park Street.

Please use caution when driving in the work zone.

Please obey the 20 mph speed limit in the construction zone.

All left turns will now be prohibited except for Lauhoff and Buchanan Streets.

There could be long delays and congestion this week

For your safety, please stay out of work areas, and obey the sidewalk closed signs.

Please be aware that Danville Mass Transit might alter bus routes. Please contact them for more information.