



Illinois Department of Transportation

Danville Main Street (US 136) from Pine Street to Collett Street

May 4, 2006

For the Week of May 7 to May 13, 2006

Work will begin on the center lane median at the Norfolk Southern Railroad on Monday. New railroad signals and gates will be installed in the center of the road and protected by a median.

Pavement removal will continue on the north side of Main Street from the Stone Arch Bridge to Elizabeth Street. Access will either be provided from Main Street or other arrangements will be made. Buchanan Street will be left in place as long as possible.

Once the pavement has been removed, earth will be removed for the new roadbed, 12" of gravel base will be laid and catch basins will be installed.

Westbound traffic has been routed to the south side of Main Street from Collett to Park Street in what was the eastbound passing lane. One lane each direction will now be next to each other in this area. Westbound traffic will be channeled back to the westbound driving lane near Park Street.

Please use caution when driving in the work zone.

Please obey the 20 mph speed limit in the construction zone.

All left turns will now be prohibited except for Lauhoff and Buchanan Streets.

Minimal delays and congestion are expected this week.

For your safety, please stay out of work areas, and obey the sidewalk closed signs.

Please be aware that Danville Mass Transit might alter bus routes. Please contact them for more information.